TIME EXTENSION PROPOSAL

SI. No	Item	Description	Remarks
1	Name of the Work	Providing CC Camera at Mallasandra BHEL Mini Colony Vijayalakshmi Layout Ravindra Nagara and Other Area Block Spots in Mallasandra Ward no.13 Shettyhalli Sub Division	
2	Estimate Cost	30.00 Lakhs	
3	Work Code	P-3298	
4	Job Code	013-18-000085	
5	A.S. No.	EE/DD/AS/25/2018-19. Date: 24/11/2018	
6	T.S. No.	CE/DZ/TS/32/2018-19. Date: 15/12/2018	
7	Work Order/Agreement No.	EE/DD/WO/346/2019-20. Date: 24/06/2019	
8	Tender Premium	—	
9	Stipulated Time for completion of Work	90 Days	
10	Targeted Monthly progress		
11	Progress Achieved Till date	Completed	
12	Reasons for Delay	ಕೇಬಲ್ ಇಲಾಖೆಯವರ C.C. ಕ್ಯಾಮರಾ ಕೆಲಸಕ್ಕೆ ತೊಂದರೆ ಆಗಿದ್ದರಿಂದ ತಡವಾಗಿರುತ್ತದೆ.	
13	Time Extension Requested	38 days	
14	Assistant Executive Engineer's Recommendation	Recommended	
15	Executive Engineer's Recommendation	Approved	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Asst. Engineer,
Ward No.13

Asst. Executive Engineer,
Sub Division

Executive Engineer,
Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057.

Scanned with CamScanner